

This Past Week's Actions:

Missions Center Project:

- Excavation complete – Compaction of soil to support the slab in process

Infrastructure Project:

- Bid documents sent to contractors

Roofing Project:

- Completed scaffolding to begin removal of Old Roof
- Reinforced the West parking lot fencing to deal with the wind
- First pieces of equipment arrived
- A pedestrian protective structure was put in place over the North Fenn Hall entry. No work in this area is planned for next week.

Next Week's Actions:

Missions Center

- Form the building footings

Infrastructure Project:

- Walk the contractors through the building to review the scope of work and answer questions.

Roofing Project

- Set up construction trailer
- Begin removal of shingles on the West side of the Sanctuary roof

Areas Impacted:

- The sidewalk beside the church on University Blvd. will be close to where shingle removal will be occurring. Shingles will be collected in bins and shuttled across the street to the West Parking Lot. If possible, avoid use of the sidewalk on the East side of University Blvd.
- Alley – The West end of the alley will continue to be congested with construction vehicles and equipment. Enter the alley from Webster to avoid construction equipment
- Playground area adjacent to the New Missions Center – The West playground area must be evaluated day by day. Check with the on-site superintendent prior to use.