

## **McFarlin Project Update**

**Week Ending 2/10/23**

Construction on the Missions Center, Infrastructure, and Roof Replacement projects is beginning. There will be times when the parking lots will be impacted as equipment and materials are moved to the work sites. Portions of the Sanctuary side of the building and the main staircase will be under construction at times as the infrastructure is being updated. We will provide information about what to expect each week as we work on these projects over the next several months. Thanks for your understanding and for being flexible to adjust to some of the limitations that we will face as we work on improving our church facilities.

The Aldersgate House has been demolished in preparation for the groundwork that will be required for the new Missions Center. The next step is to prepare the ground for the new concrete slab. You may notice several earth moving machines on the site and at times the alley may be partially blocked as they move materials.

The infrastructure project actions will not be visible for about another month as we work with the City of Norman to have our permit approved. At the same time, we will be obtaining contractor bids for the designs that have been developed to meet the current Fire Codes. The Heating and Air Conditioning standards have changed significantly since the 1960's and we have incorporated those new requirements in our designs.

You probably have noticed some orange material over part of the Sanctuary roof used to temporarily cover the hail damage. The new shingles are scheduled to arrive in the next three weeks and the roof will be replaced. Portions of the West parking lot will be fenced off to secure the roofing materials. As work progresses, there will be some restricted access to the North parking lot at times to protect the safety of our congregation, staff, and daycare children.

### **This Week's Actions:**

#### **Missions Center:**

- Aldersgate House demolished to prepare for site work

#### **Infrastructure Project:**

- Permit submitted to the City of Norman for approval

#### **Roof Replacement:**

- Proposed schedule for roof replacement reviewed

### **Next Week's Actions:**

#### **Missions Center:**

- Preparation for groundwork for concrete pad

#### **Infrastructure Project:**

- Drawings sent to contractors for bidding

#### **Roof Replacement:**

- Finalize schedule to begin work on roof replacement

Rod Foster – Building Committee Chairman